



**Town of View Royal - Building Services**  
45 View Royal Avenue, Victoria, BC. V9B 1A6  
Ph. 250.708.2256  
buildingpermits@viewroyal.ca

## PLUMBING TEST CERTIFICATION

### PROPERTY INFORMATION

|                |                    |
|----------------|--------------------|
| Civic Address: | Permit No.         |
| Owner(s) Name: | Installation Date: |

### CONTRACTOR/ INSTALLER

|                                                                                                                                                                                                        |               |                      |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|----------------------|
| Name:                                                                                                                                                                                                  | Company Name: |                      |
| Address:                                                                                                                                                                                               | Postal Code:  | City:                |
| Email:                                                                                                                                                                                                 | Phone:        | Cert. No.:           |
| I hereby certify that the following plumbing systems at the above address are installed and tested in accordance with good trade practice and comply with the current edition of the BC Plumbing Code. |               | Installer Signature: |

### Testing Information:

Indicate all tests performed, initial and provide test dates

|                                                                                                                                                                                                                                                                                                                                                                                                                                                      |            |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|
| Testing of <b>under- ground drainage and venting systems</b> , as required under Section 7.3.6 of the BC Plumbing Code<br><input type="checkbox"/> Static Water Test –water column of at least 3m (10 ft.) to all joints for 15 minutes.<br><input type="checkbox"/> Air Test - 15 minutes at 35 kPa (5 psi)                                                                                                                                         | Test Date: |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Initial:   |
| Testing of <b>above-ground drainage and venting systems</b> as required under Section 7.3.6 of the BC Plumbing Code<br><input type="checkbox"/> Static Water Test - water column of at least 3m (10 ft.) to all joints for 15 minutes.<br><input type="checkbox"/> Air Test - 15 minutes at 35 kPa (5 psi)                                                                                                                                           | Test Date: |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Initial:   |
| Testing of <b>building sewer</b> to approved sewage disposal location as required under Section 7.3.6 of the BC Plumbing Code<br><input type="checkbox"/> Static Water Test –water column of at least 3m (10 ft.) to all joints for 15 minutes.<br><input type="checkbox"/> Air Test - 15 minutes at 35 kPa (5 psi)<br><input type="checkbox"/> Pressure sewer, force main or sump pump discharge piping – 1.5 times the maximum potential pressure. | Test Date: |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Initial:   |
| Testing of <b>potable water systems</b> , as required under Section 7.3.7 of the BC Plumbing Code<br><input type="checkbox"/> Water Pressure Test – maximum in-service pressure.<br><input type="checkbox"/> Air Test - 2 hours at 700 kPa (100 psi)<br><input type="checkbox"/> Other – as recommended by the piping manufacturer.                                                                                                                  | Test Date: |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Initial:   |